

Appendix 4

Activity in advance of LUF bid and since award announcement (summary highlights):

Date	Activity
March – April 21	Member workshop on LUF opportunities. Council approval to bid
May-December 21	Consideration of potential projects, informed by partnership engagement
December 21	Commission of consultant support including Interim Bid Director
March 22	LUF Round Two Prospectus published by government.
March 22	Council decision to progress Ashbourne Reborn Project
June 22	Council bid approval
July 22	LUF bid submission
August to Dec 22	Preparatory work continues at DDDC and AMC at risk
September 22	Monthly Programme Board established
October 22	Heads of Terms drafted for agreement with AMC. Risk Register reviewed
November 22	Update report to Council. Comms and Engagement Plan drafted
December 22	Assurance Framework and approach to Governance established
January 2023	LUF Award notification 19 January 2023
Feb 23	MoU received and signed. Partnership meeting.
March 23	Public Meeting in Ashbourne attended by 300+
March 23	AMC appoint lead designer for Link Community Hub
March 23	DLUHC inception meeting
March 23	Executive Group established, maintaining progress and partnership dialogue - up to fortnightly meetings
April 23	Quarterly monitoring report submitted to Government
April 23	Letter of Intent provided to DCC in advance of Grant Funding Agreement
April 23	Branding competition launched at local school
May 23	DCC appoint AECOM as lead designer for the public realm and highways project, and Bentley Project Management as project manager for the public realm and highways project
May to July 23	Detailed work to progress Grant Funding Agreements
May 23	Communications Group formally established, meetings at least 6 weekly
May 23	Project Boards established and initial meetings held – monthly meetings scheduled
June 23	AMC procurement of structural and buildings consultants
June 23	Communications and Engagement Plan formally approved
June 23	Meeting with DLUHC
June 23	Procurement Strategies drafted
July 23	Summer stakeholder and public engagement events
July 23	Quarterly monitoring report submitted to Government

Date	Activity
July 23	Appointment of the full Link Community Hub Design Team
July 23	Completion of branding competition with QEGS students and issue of final programme logo
August 23	Completion of draft RIBA Stage 3 designs, highways and public realm
August 23	Surveys and inspections for Link Community Hub to support RIBA Stage 4 designs
September 23	Submission of the Listed Building Consent application for works to Market Place and Victoria Square

OFFICIAL-[SENSITIVE]

OFFICIAL-[SENSITIVE]